

Contract No. SS H504 Design and Construction of Chai Wan Government Complex and Vehicle Depot
Noise Monitoring Data

Date(yyyy-mm-dd)	Station	Start Time	Wind Speed, m/s	1st set 5mins, dB(A)		2nd set 5mins, dB(A)		3rd set 5mins, dB(A)		4th set 5mins, dB(A)		5th set 5mins, dB(A)		6th set 5mins, dB(A)		Measured Noise Level [Construction Noise Level], Leq		Unit	Site Observati on	Measured Noise Level [Construction Noise Level], dB(A)		Unit	Constructi on Noise Level #	Unit
2025-03-04	NM1*	14:52	0.3	Leq:	62.5	Leq:	63.1	Leq:	63.8	Leq:	62.3	Leq:	63.4	Leq:	63	Leq:	63	dB(A)	Major: Noise from Yau	Leq:	63.05	dB(A)	N.A.	dB(A)
				L10:	65.9	L10:	66.2	L10:	66.5	L10:	65.2	L10:	66.5	L10:	65.4									
				L90:	56	L90:	57.5	L90:	57.8	L90:	57.6	L90:	58.3	L90:	59.4									
2025-03-04	NM2b *	14:17	0.2	Leq:	68.8	Leq:	68.6	Leq:	69.7	Leq:	69.5	Leq:	69.5	Leq:	69	Leq:	69	dB(A)	Major: Noise from Yau	Leq:	69.20	dB(A)	N.A.	dB(A)
				L10:	71.9	L10:	71.5	L10:	71.8	L10:	72.6	L10:	72.5	L10:	71.4									
				L90:	63.5	L90:	64.3	L90:	64.1	L90:	64	L90:	64.1	L90:	63.9									
2025-03-04	NM3	13:34	0.2	Leq:	63.1	Leq:	64.3	Leq:	67.3	Leq:	65.8	Leq:	63.4	Leq:	64.5	Leq:	65	dB(A)	Major: Noise from Yau	Leq:	64.99	dB(A)	N.A.	dB(A)
				L10:	63.9	L10:	66.1	L10:	70.2	L10:	67.8	L10:	64.9	L10:	66.7									
				L90:	62.2	L90:	62.1	L90:	63.4	L90:	62.9	L90:	62	L90:	62.5									

Remark: ^ On 10, 20 and 25 March 2025, the measured noise levels of NM2b exceeded the limit level of 70dB(A). However, they were lower than the baseline level of 73.4 dB(A). Therefore, they are not considered as an